
 BOND 2014 PROPOSITION 1																																																																																										
As of 22-Jan-2020																																																																																										
PROJECT NUMBER	PROJECT TITLE	STATUS	PM	BUDGET \$(000s)		Constr. Start Date	2015					2016					2017					2018					2019					2020					2021																																																					
				STREET	UTILITY		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
				Aug-17	Aug-17		Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17	Aug-17																																																							
E13097	Carroll Lane (Houston St to McArdle Rd)	Construction	Sandra Gomez	\$ 3,300	\$ 3,724	Aug-17	[Gantt chart for E13097 showing Design, Redesign, Bid, Construction, Construction Delay, and Complete-Delay phases from 2015 to 2021]																																																																																			
E13090	Morgan Ave (Staples St to Ocean Dr)	Construction	Mai-Theresa Bernal	\$ 3,673	\$ 3,480	Jun-19	[Gantt chart for E13090 showing Design, Bid, Construction, and Construction Delay phases from 2016 to 2021]																																																																																			
E12104B	ADA Master Plan Improvements - Citywide (SPMP)	Ongoing	Mai-Theresa Bernal	\$ 2,300	\$ 181	Oct-15	[Gantt chart for E12104B showing Ongoing status from 2015 to 2021]																																																																																			





BOND 2018 PROPOSITION F

As of 22-Jan-2020

PROJECT NUMBER	PROJECT TITLE	STATUS	PM	PROJECT BUDGET		AE	CONTRACTOR	Constr. Start Date	2018				2019				2020				2021																												
				\$ (000s)					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
18181A	Health Department Building (Renovations & Improvements) (Walk in Cooler)	Ongoing	Cameron Moore	\$1,149		Hanson	TBD	None																																									
								Sep-20																																									
18181A-1	Elevator Modernization	D-30%	Brent McClanahan			Bath	TBD	None																																									
								Mar-20																																									

